

MERIDIAN COMMISSIONING GROUP  
DUCT LEAKAGE AND PRESSURE TEST REPORT - RETEST

Project: Harpeth Ridge Medical Office Building

Test Date: April 9, 2025

Area: Level 3, supply trunks SA-3E and SA-3W (replaced)

Result: PASS

Leakage 4.1 CFM per 100 sq ft at 4.0 in. w.c. (allowable 6.0). Gauge verified 0.0398 in. average (20 gauge). No visible deflection.

Hannah Brook, PE