REQUEST FOR INFORMATION
RFI No. 087

Project: Harpeth Ridge Medical Office Building
Date Submitted: 01/28/2025
From: Tomasz Wierzbicki, Keystone Mechanical Services, LLC (via Brightwater Builders)
To: Lindqvist Rowe Architects, PLLC
Specification Section: 23 31 13 - Metal Ducts
Drawing Reference: M-301, M-302 (Level 3)

Question:
20 gauge galvanized coil for the Level 3 supply trunks is backordered approximately six weeks from our supplier. Keystone requests approval to substitute 22 gauge galvanized with additional transverse reinforcement at 48 inches on center. Please advise.

Response (Lindqvist Rowe Architects, 01/31/2025):
REJECTED. The substitution is not accepted. Supply trunks serving Levels 2 through 4 carry static pressures up to 4 inches w.c. and must be 20 gauge minimum per Specification 23 31 13, Table 2. Provide specified material. Coordinate schedule impact through the Contractor.

Evelyn Rowe, AIA