MERIDIAN COMMISSIONING GROUP
Independent Commissioning Authority

DUCT LEAKAGE AND PRESSURE TEST REPORT
Project: Harpeth Ridge Medical Office Building
Test Date: February 19, 2025
Area: Level 3, supply trunks SA-3E and SA-3W
Witnessed by: Rick Haldane (Brightwater Builders), Luis Carranza (Keystone Mechanical)

Result: FAIL

1. Test pressure 4.0 in. w.c. Leakage measured at 11.8 CFM per 100 sq ft against an allowable 6.0 CFM per 100 sq ft (SMACNA Seal Class A).
2. Visible deflection (oil-canning) of the trunk walls on both runs at test pressure.
3. Gauge verified by micrometer at six locations: 0.0336 in. average thickness. This corresponds to 22 gauge galvanized. Specification 23 31 13 requires 20 gauge minimum (0.0396 in.).

Conclusion: The Level 3 supply ductwork does not conform to the Contract Documents. Removal and replacement with specified material is recommended before ceilings are closed.

Hannah Brook, PE
Commissioning Authority