

HARPETH RIDGE MEDICAL OFFICE BUILDING

OWNER-ARCHITECT-CONTRACTOR MEETING MINUTES - MEETING No. 35

Date: December 4, 2024 Location: Site office

Attendees: Dana Whitcomb (Tallis), Evelyn Rowe (Lindqvist Rowe), Marcus Oyelaran and Rick Haldane (Brightwater), Tomasz Wierzbicki (Keystone)

35.1 Change Order 14 - MRI suite. Shielding vendor mobilized 11/25/2024. Slab reinforcement at B-3 to C-5 complete. D. Whitcomb acknowledged that the MRI redesign "will push the Level 1 interiors" and asked Brightwater to quantify the time impact. M. Oyelaran to provide a time impact analysis.

35.2 Level 3 ductwork - Keystone reports 20 gauge coil lead time is extending. T. Wierzbicki to confirm the delivery date.

35.3 Schedule - Brightwater reports Substantial Completion forecast of June 30, 2025 is at risk pending Change Order 14 analysis.

Next meeting: December 11, 2024.