

HARPETH RIDGE MEDICAL OFFICE BUILDING

OWNER-ARCHITECT-CONTRACTOR MEETING MINUTES - MEETING No. 46

Date: February 26, 2025

Attendees: Dana Whitcomb (Tallis), Evelyn Rowe (Lindqvist Rowe), Marcus Oyelaran (Brightwater), Tomasz Wierzbicki (Keystone), Hannah Brook (Meridian Cx)

46.1 Level 3 ductwork - Keystone to remove and replace supply trunks SA-3E and SA-3W with 20 gauge. Material expected first week of March. Duration approximately 21 working days. Ceilings on Level 3 on hold.

46.2 Liquidated damages - D. Whitcomb stated Tallis will hold Brightwater to the June 30, 2025 date and will assess liquidated damages for any delay.

46.3 Change Order 14 - Brightwater's time request remains rejected as untimely per the Architect's letter of January 10, 2025. Brightwater reserves its position.