

BRIGHTWATER BUILDERS, INC.
2250 Nolensville Pike, Nashville, Tennessee 37211

December 20, 2024

Ms. Dana Whitcomb
Vice President, Development
Tallis Development Group, LLC

Ms. Evelyn Rowe, AIA
Lindqvist Rowe Architects, PLLC

Re: Harpeth Ridge Medical Office Building - Request for Extension of Contract Time, Change Order 14

Dear Ms. Whitcomb and Ms. Rowe:

Brightwater Builders requests an extension of the Contract Time of forty-one (41) calendar days arising from Change Order 14 (Level 1 imaging suite redesign), issued November 8, 2024.

The redesign required RF shielding revisions, slab reinforcement between grid lines B-3 and C-5, and a new quench pipe route. The enclosed time impact analysis shows the Level 1 interiors path became critical on 11/25/2024 and that the redesigned work added 41 calendar days to that path. We request that the date of Substantial Completion be adjusted from June 30, 2025 to August 10, 2025.

Sincerely,

Marcus Oyelaran
Project Manager
Brightwater Builders, Inc.

Enclosure: Time Impact Analysis TIA-03