KEYSTONE MECHANICAL SERVICES, LLC
PROPOSAL / CHANGE REQUEST KMS-CR-019

Date: March 11, 2025
To: Brightwater Builders, Inc.
Project: Harpeth Ridge Medical Office Building - Job 24-117

Scope: Remove and dispose of Level 3 supply trunks SA-3E and SA-3W (22 gauge). Furnish and install 20 gauge galvanized supply trunks with sealing to SMACNA Class A. Remove and reinstall affected ceiling grid, sprinkler drops and light fixtures. Re-test with Commissioning Authority.

Labor $268,940.00
Material (20 ga coil and fittings) $97,210.00
Equipment and lifts $18,600.00
Ceiling and trade coordination $27,630.00
TOTAL $412,380.00

Duration: 21 working days from receipt of material.
Keystone submits this proposal under protest and reserves all rights.